BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work :- Improvements to Roads Drains Footpath and Parks in Ward No. 08 Kodigehalli (Package includes 11 Works of Rs 1010/-Lakhs) Package. Providing & Supplying For Childrens Play Equipments

BYATARAYANAPURA DIVISION

TOTAL ABSTRUCT

7th PART BILL

Bruhat Bengaluru Mahanagara Palike

BYATARAYANAPURA DIVISION

TOTAL ABSTRACT

Name of Work :- Improvements to Roads Drains Footpath and Parks in Ward No. 08 Kodigehalli (Package includes 11 Works of Rs 1010/-Lakhs) Package. Providing & Supplying For Childrens Play Equipments

Job Code :- 008-17-000035, 008-17-000036, 008-17-000037, 008-17-000038, 008-17-000039, 008-17-000040, 008-17-000041, 008-17-000042, 008-17-000043, 008-17-000044, 008-17-000045, 25347

Name of Agency :- M/s Karthik Enterprises

Bill No :- 7th and Part Bill

Measurements recorded on

BOQ Item	Description	Unit		Qty	Rate	Amount	Remarks
1	**Supply & Fixing of Pull Down chalenger Metal : All Tubular steel f'2.5mm thichness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80-120 microns . All metal parts are tested in our salt spray**						
	Present Qty			1.00			
	Previous Qty			0.00			
	Total			1.00			
	BOQ qty			1.00			
	TOTAL	Cum		1.00	240000.00	240000.00	
2	**Supply & Fixing of Seated Chest Press : All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are**						
	Present Qty			1.00			
	Previous Qty			0.00			
	Total			1.00			
	BOQ qty			1.00			
	TOTAL	Sqm		1.00	230000.00	230000.00	
3	**Supply & Fixing of Elliptical Cross Trainer: All Tubular steel of 2.5mm thichness are galvanized and zinc dipped.**						
	Present Qty			1.00			
	Previous Qty			0.00			
	Total			1.00			
	BOQ qty			1.00			
	TOTAL	Sqm		1.00	140000.00	140000.00	
4	**Supply & Fixing of Rider Metal All Tubular steel of 2.5mm thichness are galvanized and zinc dipped. Joints are Robotic Welded . All welded joints are scalloped as necessary and welded to an approved MIG process . All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80 120 microns . All metal parts**						
	Present Qty			1.00			
	Previous Qty			0.00			
	Total			1.00			
	BOQ qty			1.00			
	TOTAL	Cum		1.00	90000.00	90000.00	

Consultant

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Divis
Yelahanka Zone, B.B.M

5	**Supply & Fixing of Bicycle. Metal : All Tubular steel of 2.5mm thichness are galvanized and zinc dipped. Joints are Robotic Welded . All welded joints are scalloped as necessary and welded to an approved MIG process . All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80-120 microns . All metal parts are tested in our salt spray machine that uses a 5 % NaCL solution in accordance to IS07227 to**						
	Present Qty			1.00			
	Previous Qty			0.00			
	Total			**1.00**			
	BOQ qty			**1.00**			
	TOTAL	Cum		**1.00**	**125000.00**	**125000.00**	
6	**Supply & Fixing of Arm & Pedal Bike Metal : All Tubular steel of 2.5mm thichness are galvanized and zinc dipped . Joints are Robotic Welded . All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to**						
	Present Qty			1.00			
	Previous Qty			0.00			
	Total			**1.00**			
	BOQ qty			**2.00**			
	TOTAL	Cum		**1.00**	**170000.00**	**170000.00**	
7	**Supply & Fixing of HD Sit Up Station Metal: All Tubular steel of 2.5mm thichness are galvanized and zinc dipped. Joint are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO**						
	Present Qty			1.00			
	Previous Qty			0.00			
	Total			**1.00**			
	BOQ qty			**2.00**			
	TOTAL	Sqm		**1.00**	**125000.00**	**125000.00**	
8	**Supply & Fixing of HD mini Ski Metal: All Tubular steel of 2.5mm thichness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process . All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All mêtal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80-120 microns . All**						
	Present Qty			1.00			
	Previous Qty			0.00			
	Total			**1.00**			
	BOQ qty			**1.00**			
	TOTAL	Sqm		**1.00**	**160000.00**	**160000.00**	

TEJUS CONSULTANTS
Consultant

Assistant Engineer

Assistant Executive Engineer

9	**Supply & Fixing of HD Squat Pushing Metal : All Tubular steel of 2.5mm thichness are galvanized and zinc dipped . Joints are Robotic Welded . All welded joints are scalloped as necessary and welded to an approved MIG process . All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All mêtal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80-120 microns . All metal parts are tested in our salt spray machine that uses a 5 % NaCL solution in accordance to 1S07227 to**						
	Present Qty			1.00			
	Previous Qty			0.00			
	Total			**1.00**			
	BOQ qty			**1.00**			
	TOTAL	**Cum**		**1.00**	**215000.00**	**215000.00**	
10	**Providing children play standred spring duck Equipment : The system consists of and FRP coloured duck rocking on 10mm dia heavy duty coiled spring including fixing the play equipments in CC 1:2:4, curing etc., complete with all lead , lift, loading , unloading and any other incidental charges and as per the drawing and specifiactins and direction of he engineer in charge of the work.**						
	Present Qty			1.00			
	Previous Qty			0.00			
	Total			**1.00**			
	BOQ qty			**1.00**			
	TOTAL	**MT**		**1.00**	**36000.00**	**36000.00**	
11	**Providing Children play Standerd Duck Wheel Equipment : This is a Micro Revolver made up of an 4 feet diameter platform with 1.5mm thick Aluminium Chequered plate supported well two Nos of ball bearings. 2 nos LDPE ducks**						
	Present Qty			1.00			
	Previous Qty			**0.00**			
	Total			**1.00**			
	BOQ qty			**1.00**			
	TOTAL	**Sqm**		**1.00**	**68000.00**	**68000.00**	
12	**Providing children play two seater standred swing equipment : This swing consist of 2 nos seat of powder coated of size 500mmx250mm x16SWG supported by M S chains of length 18mtrs each seat is suspended by 1 lines of chains. The chains are supported by circular housing with**						
	Present Qty			1.00			
	Previous Qty			0.00			
	Total			**1.00**			
	BOQ qty			**1.00**			
	TOTAL	**Rmt**		**1.00**	**56000.00**	**56000.00**	
13	**Providing and fixing standard slide of approved quality and design as per the drawing and specification and direction of the Engineer in chrage of the work.**						
	Present Qty			1.00			
	Previous Qty			0.00			
	Total			**1.00**			
	BOQ qty			**1.00**			
	TOTAL	**Sqm**		**1.00**	**56000.00**	**56000.00**	

TEJUS CONSULTANTS Consultant

Assistant Engineer

Assistant Executive Engineer.
Kodigehalli Division,
Yelahanka Zone, B.B.M.P.

14	**Providing fabricating and fixing Multiplay Special slider system consisting of the platform with 25mm dia Ms pipe & Aluminium chequered plates of size 3'x3 ft 7 ft height from ground level with 4 legs made out of 65 mm dia g.I pipes fixed in cement concrete 1:2:4. the platform is to be fitted with FRP wave slide , spiral slide and standard slide with vertical ladder on once side each with GI sheet steps of thred 4" 25 mm dia MS pipes with suitable hand rails fixed at a**						
	Item Not Excecuted						
15	**Lead for disposal of debris shall be payable at carriage rates by mechanical means including loading and unloading. From10.00 to 13.30 kms (Pg132, 1-2)**						
	Present Qty			162.00			
	Previous Qty			0.00			
	Total			**162.00**			
	BOQ qty			**1.00**			
	TOTAL	**Sqm**		**162.00**	**110.56**	**17911.00**	
	GRAND TOTAL IN Rs.					**1728911.00**	

Rs 17,11,000-00

Consultant

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
Yelahanka
Bangalore